



**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
May 24, 2018**

Construction Scheduled --May 25 to June 1, 2018

- **Elm Street (North)** – Crew 3 will be installing temporary water
- **North Kelsey** – Crews 1 and 2 will be completing the installation of the water main at the dead end of North Kelsey.
- **Pearl Street** – Crew 2 will be installing storm drain on Pearl Street starting Monday at the intersection of Elm and working towards North Kelsey. Crew 1 will be installing water main at the same time.

General

- No work scheduled for Memorial Day.