

CITY OF SOUTH PORTLAND Construction Projects APRIL 2022

Project Name	Project Location	Anticipated Start Date	Approximate Duration	Project Description	Notes
Water Resource Protection (767-7675)					
Meetinghouse Hill Drainage and Streetscape Improvements	Cottage from Broadway to Pine; Highland from Cottage to Ocean	April 15, 2021	8 Months	New stormdrain in Cottage and Highland; new water main in Cottage; traffic and pedestrian improvements at Cottage and Highland; new pavement and sidewalks in Highland	Project is substantially complete as of 12/13/2021. Limited punch list items to be completed spring 2022.
Public Works (767-7635)					
Cash Corner Pedestrian Signals and MUP.	Cash Corner (intersection of Main Street and Broadway)	May 2022	2-3 Month	Improvements to sidewalks and pedestrian crossings	
Sokokis Traffic Signal	Intersection of Sokokis and Broadway	Mid March 2022	2-3 months	New traffic signal	
Eastern Trail Extension	Wainwright field to Blackpoint Rd in Scarborough	Unknown	6 Months	Extension of the Eastern Trail	Project is currently being administered by Town of Scarborough and the MDOT
Westbrook Street MUP	Western Ave. to Broadway	May 2022	4 Months	New multiuse path on east side of Westbrook street	Final completion of the project has been delayed due to supply chain issues related to handrail system. A temporary handrail was installed in December 2021. Permanent handrail was installed in March 2022.
Westbrook Street MUP	Broadway to Wescott	May 2022	4-6 Months	New multiuse path on east side of Westbrook street	Continuation of the Westbrook multi-use-path (MUP) from Broadway to Wescott street was successfully built fall of 2021. Construction is anticipated to start spring 2022.
Broadway Intersection Improvements	Intersections of Broadway and Waterman/Cottage/Ocean	TBD	3-4 Months	Extend bike lane of Casco Bay bridge and improvements to pedestrian crossings.	Project out to bid by MDOT. If favorable bids are received construction is anticipated to start in spring 2022.
Local Paving Program					
Stillman Street	Highland to Sawyer	TBD	2 weeks		
Sawyer Street	Spurwink to Ocean	TBD	3 weeks		
Philbrook Ave	Gorham to John Roberts	TBD	4 weeks		
Donald Bean Drive	John Roberts to End	TBD	5 weeks		
Parks & Recreation & Waterfront (767-7650)					
Redbank Field Regrading	MacArthur Circle	May or June	2 weeks	Construction portion is complete	Side projects will be scheduled for the future
Pool Wall Reconstruction	Nelson Rd and Evans St	November	1 month	Repair and Reconstruct the wall facing Evans St	Vendor is finalizing the schedule
Willard Beach Entrances Beautification	Willow St and Willard St	June - November	5 months	Remove Invasive plants, plant native plants	Sporadic based on work crews and weather
Other					
For State MDOT Projects:	https://www.maine.gov/mdot/projects/				