

CITY OF SOUTH PORTLAND Construction Projects AUGUST 2022

Project Name	Project Location	Anticipated Start Date	Approximate Duration	Project Description	Notes
Water Resource Protection (767-7675)					
Public Works (767-7635)					
Cash Corner Pedestrian Signals and MUP.	Cash Corner (intersection of Main Street and Broadway)	May 2022	2-3 Month	Improvements to sidewalks and pedestrian crossings	Project is ongoing and expected to be completed this summer.
Sokokis Traffic Signal	Intersection of Sokokis and Broadway	April 2022	3 months	New traffic signal	Awaiting striping then lights will be put into cycle
Eastern Trail Extension	Wainwright field to Blackpoint Rd in Scarborough	Unknown	6 Months	Extension of the Eastern Trail	Project is currently being administered by Town of Scarborough and the MDOT
Westbrook Street MUP	Broadway to Wescott	May 2022	4-6 Months	New multiuse path on east side of Westbrook street	Finish pavement 8/22/2022
Broadway Intersection Improvements	Intersections of Broadway and Waterman/Cottage/Ocean	TBD	3-4 Months	Extend bike lane of Casco Bay bridge and improvements to pedestrian crossings.	Project out to bid by MDOT. If favorable bids are received construction is anticipated to start in spring 2022.
Local Paving Program					
Stillman Street	Highland to Sawyer	August/Sept	2 weeks		Base Pavement 8/18/2022
Sawyer Street	Spurwink to Ocean	August/Sept	3 weeks		Base Pavement 8/18/2022
Philbrook Ave	Gorham to John Roberts	October	4 weeks		Could be moved up to August/September
Donald Bean Drive	John Roberts to End	October	5 weeks		Could be moved up to August/September
Parks & Recreation & Waterfront (767-7650)					
School Street Playground Replacement	66 School St	TBD - Sometime this fall	2-3 weeks	Replacement of School St Park Playground	Still waiting to get install date scheduled
Skate Park Construction	230 Evans St	September	3 months	Construction of skate park at High School Park	
Other					
For State MDOT Projects:	https://www.maine.gov/mdot/projects/				